



# Readiness for Assessment: Candidate Self-Assessment Checklist

**AM2S**  
(Electrotechnical  
Apprenticeship  
Standard)

To be completed by candidate, employer and training provider

Candidate Name: <hr/>
NI Number*: <hr/>
Candidate ULN (Unique Learner Number): <hr/>

\*or PPS/Social Security number for candidates from Channel Islands/ROI

*By the industry, for the industry*



March 2026

## Important Information

Completing this checklist is a compulsory part of the AM2S gateway process. It helps all parties to thoroughly review whether an individual has the required knowledge and experience to undertake the test. If gaps are identified, additional training or experience is recommended.

The checklist should be completed by the candidate, with input from their employer and training provider. Experience shows that a three-way discussion is the most effective way of doing this.

Bear in mind that you are unlikely to be sufficiently prepared to pass the assessment if you cannot confidently tick at least "Adequate" for every statement in terms of both Knowledge and Practical Experience.

The AM2S Electrotechnical Apprenticeship Assessment is designed for those who wish to practise either as an installation electrician, or as a maintenance electrician. It demonstrates they have the level of competence expected by the industry in the following key occupational areas:

- Risk assessments and health and safety
- Safe isolation
- The interpretation of specifications, drawings and diagrams
- Planning and preparing to install, terminate and connect identified wiring systems
- Installing, terminating and connecting identified wiring systems
- Inspection, testing and certification
- Fault diagnosis and correction of electrical faults
- The understanding and application of industry recognised procedures, working practices and the requirements of statutory and non-statutory regulations.

In accordance with the installation specification and the relevant statutory and non-statutory regulations, candidates will be expected to install, terminate, connect, inspect, test and commission:

- A three-phase distribution board and sub-circuit
- A three-phase Direct-on-Line Motor circuit
- Single phase lighting and power circuits
- A central heating/sustainable energy system
- A safety services circuit and device
- A data-cabling system.

The assessment covers the following sections:

- Section A1:** Safe Isolation and Risk Assessment
- Sections A2-A6:** Composite Installation
- Section B:** Inspection, Testing and Certification
- Section C:** Safe Isolation of Circuits
- Section D:** Fault Diagnosis and Rectification
- Section E:** Assessment of Applied Knowledge

## Using this Checklist

Please work through Sections A to E in this document and tick the boxes that best suit the candidate's knowledge and experience in each area. Remember that you are unlikely to be sufficiently prepared to pass the assessment if you cannot confidently tick at least "Adequate" for every statement in terms of both Knowledge and Practical Experience.

If there are areas of concern, an action plan should be produced to help the candidate achieve the required standard before submitting the gateway application.

**The completed, signed document is a compulsory gateway check to confirm readiness for assessment before the Apprenticeship Assessment can be booked. It must be submitted to NET as part of the Request for Assessment.**

**PRIVACY NOTICE:** NET and the Assessment Centre you attend are both Data Controllers for the purposes of Data Protection Law. Where applicable they will jointly uphold your rights. Information that you include in this form is necessary for the completion of your assessment and will only be shared between the Controllers for this purpose or their professional or legal obligations. In accordance with our terms and conditions, all units of the assessment must be completed within 24 months of commencement. We are required to retain a photograph of you to enable the verification of your identity. Specifically, photographs are retained for either 6 months after you pass the assessment, or 6 months after the 24 month period has expired. Other data is kept in accordance with our data retention policy. For full details of NET's policy on Data Protection please visit [www.netservices.org.uk](http://www.netservices.org.uk) or the website of your assigned Assessment Centre.

## Section A1: Safe Isolation and Risk Assessment (45 mins)

To demonstrate occupational competence candidates will be expected to:

	For each item please tick one box in the Knowledge section and one box in the Experience section							
	KNOWLEDGE				EXPERIENCE			
	Limited	Adequate	Extensive	Unsure	Limited	Adequate	Extensive	Unsure
1 Carry out and document an assessment of risk								
2 Carry out safe isolation in the correct sequence								

## Sections A2-A6: Composite Installation (10 hours)

This section has areas where candidates will need to demonstrate occupational competence in accordance with statutory and non-statutory regulations and approved industry working practices.

	For each item please tick one box in the Knowledge section and one box in the Experience section							
	KNOWLEDGE				EXPERIENCE			
	Limited	Adequate	Extensive	Unsure	Limited	Adequate	Extensive	Unsure
1 Interpretation of specifications and technical data								
2 Selection of protective devices								
3 Install protective equipotential bonding								
4 Install and terminate PVC singles cable								
5 Install and terminate PVC/PVC multi-core & cpc cable								
6 Install and terminate SY multi-flex cable								
7 Install and terminate heat-resistant flex								
8 Install and terminate XLPE SWA								
9 Install and terminate data-cable								
10 Install and terminate FP200 type cable								
11 Forming and install 20mm metal conduit								

## Sections A2-A6: Composite Installation (10 hours) - continued

	For each item please tick one box in the Knowledge section and one box in the Experience section							
	KNOWLEDGE				EXPERIENCE			
	Limited	Adequate	Extensive	Unsure	Limited	Adequate	Extensive	Unsure
12 Forming and installing 20mm PVC conduit								
13 Install protective devices in a TP&N distribution board								
14 Install a two-way and intermediate lighting circuit in PVC/PVC multi-core cable								
15 Install a BS 1363 13A socket outlet ring circuit in PVC singles cable								
16 Install a carbon monoxide detector safety service circuit in FP200 type cable								
17 Install data outlets circuit in Cat. 5 cable								
18 Install a BS EN 60309 16A T P & N socket outlet in XLPE SWA cable								
19 Install protective equipotential bonding to gas and water services								
20 Connect a 3-phase direct on line motor circuit in SY cable								
21 Install an S Plan central heating and hot water system with a solar thermal sustainable energy element utilising heat resistant flexible cable and PVC singles cable								

## Section B: Inspection, Testing and Certification (3.5 hours)

In this area candidates will be expected to follow practices and procedures that take into account electrically sensitive equipment. To demonstrate occupational competence, candidates will be expected to:

	For each item please tick one box in the Knowledge section and one box in the Experience section							
	KNOWLEDGE				EXPERIENCE			
	Limited	Adequate	Extensive	Unsure	Limited	Adequate	Extensive	Unsure
Work according to best practice as required by Health and Safety legislation								
Ensure the installation is correctly isolated before commencing the inspection and test activity								
Carry out a visual inspection of the installation in accordance with BS 7671 and IET Guidance Note 3								
Complete the following tests on the installation in accordance with BS 7671 and IET Guidance Note 3:								
1 Continuity of protective conductors								
2 Continuity of ring final circuit conductors								
3 Insulation resistance								
4 Polarity								
5 Earth fault-loop impedance (EFLI)								
6 Prospective fault current (PFC)								
7 Check for phase sequence and phase rotation								
8 Functional testing								
Verify that the test results obtained conform to the values required by BS 7671 and IET Guidance Note 3								
Complete an electrical installation certificate, schedule of inspections and schedule of test results using the model forms as illustrated in Appendix 6 of BS 7671								

## Section C: Safe Isolation of Circuits (30 mins)

To demonstrate occupational competence candidates will be expected to:

	For each item please tick one box in the Knowledge section and one box in the Experience section							
	KNOWLEDGE				EXPERIENCE			
	Limited	Adequate	Extensive	Unsure	Limited	Adequate	Extensive	Unsure
Carry out safe isolation in the correct sequence on a single-phase circuit								
Carry out safe isolation in the correct sequence on a three-phase circuit								
Carry out safe isolation in the correct sequence on a three-phase installation								

## Section D: Fault Diagnosis and Rectification (2 hours)

To demonstrate occupational competence candidates will be expected to:

	For each item please tick one box in the Knowledge section and one box in the Experience section							
	KNOWLEDGE				EXPERIENCE			
	Limited	Adequate	Extensive	Unsure	Limited	Adequate	Extensive	Unsure
Work according to best practice as required by Health and Safety legislation								
Correctly identify and use tools, equipment and test instruments that are fit for purpose								
Carry out checks and preparations that must be completed prior to undertaking fault diagnosis								
Identify faults from 'fault symptom' information given by the assessor								
State and record how the identified faults can be rectified								

## Section E: Assessment of Applied Knowledge (1 hour)

This assessment will last for one hour and be in the form of a computerised multiple-choice test. Candidates will be expected to answer 30 questions and will be assessed on their application of knowledge associated with:

	For each item please tick one box in the Knowledge section and one box in the Experience section							
	KNOWLEDGE				EXPERIENCE			
	Limited	Adequate	Extensive	Unsure	Limited	Adequate	Extensive	Unsure
Health and Safety								
BS 7671: Requirements for Electrical Installations								
Building Regulations								
Inspection, Testing and Fault Finding								

# Behaviours

Behaviours are assessed throughout the apprenticeship and as part of the Level 3 Electrotechnical Qualification.

The following statement must be signed by the candidate's employer:

I confirm that *(enter candidate's name)*:

---

has consistently demonstrated the following behaviours to the standard I require:

- Work reliably and effectively without close supervision
- Accept responsibility for the work of themselves and others
- Accept allocate and supervise technical and other tasks
- Use oral, written and electronic methods for the communication of technical and other information
- Work effectively with colleagues, other trades, clients, suppliers and the public
- Undertake work in a way that contributes to sustainable development
- Maintain and enhance competence in own area
- Exercise responsibilities in an ethical manner.

Signed by employer:

---

Print Name:

---

Date:

## Important:

All apprentices must take an independent assessment at the end of their training to confirm that they have achieved occupational competence. This is a formal declaration to confirm readiness of the apprentice for Apprenticeship Assessment. It must only be completed when each person signing is fully satisfied that all requirements are complied with. It is a breach of apprenticeship funding rules for this checklist to be signed before the apprentice is ready for assessment, or for any third party to sign instead of the employer.

## Candidate Declaration of Readiness for Assessment

As the apprentice, I formally confirm that I believe I am consistently demonstrating a minimum of "adequate " in every area of Knowledge and Skill detailed in this checklist and that I do not require additional training or experience in any area to become occupationally competent.

**By signing below, I formally confirm that I am ready to undertake Apprenticeship Assessment.**

Candidate Signature:	
<hr/>	
Print Name:	Date:

*NET will only accept dated signatures within 6 months of the gateway application.*

## Employer Declaration of Readiness for Assessment

As the apprentice's employer, I am fully satisfied that my apprentice is consistently demonstrating a minimum of "adequate" in every area of Knowledge and Skill detailed in this checklist and is therefore occupationally competent. No further learning or experience in any area is required. I confirm that all specified qualifications have been achieved and certificates submitted before assessment.

**By signing below, I formally confirm that my apprentice is ready to undertake Apprenticeship Assessment.**

Employer Signature:	
<hr/>	
Print Name:	Date:

*NET will only accept dated signatures within 6 months of the gateway application.*

## Important:

All apprentices must take an independent assessment at the end of their training to confirm that they have achieved occupational competence. This is a formal declaration to confirm readiness of the apprentice for Apprenticeship Assessment. It must only be completed when each person signing is fully satisfied that all requirements are complied with. It is a breach of apprenticeship funding rules for this checklist to be signed before the apprentice is ready for assessment, or for any third party to sign instead of the employer.

## Training Provider Declaration of Readiness for Assessment

As the apprentice's training provider, I formally confirm that the apprentice has received training and on/off the job experience and development as specified within the apprenticeship standard and assessment plan, covering the full range of Knowledge and Skills specified within this checklist. In my opinion the apprentice is able to consistently demonstrate a minimum of "adequate" in each of these areas and no further training or experience in any area is required. I confirm that all specified qualifications have been achieved and certificates submitted before assessment.

By signing below, I formally confirm that the apprentice is ready to undertake Apprenticeship Assessment.

Training Provider Signature:	
<hr/>	
Print Name:	Date:

NET will only accept dated signatures within 6 months of the gateway application.

### Applicable to England only:

## Delivery of Apprenticeship Completion Certificate (for training provider use)

On successful completion of the AM2S, candidates will receive two certificates: the AM2S certificate issued by NET directly to the candidate, and a Government-issued Apprenticeship Completion certificate.

<b>Please confirm which party the Apprenticeship Completion certificate should be sent to:</b>	
The candidate's employer: <input type="checkbox"/>	Directly to the candidate: <input type="checkbox"/>
<b>Please provide the full address details for the selected option:</b>	
Name of Recipient:	
<hr/>	
Organisation <i>(if applicable)</i> :	
<hr/>	
Address:	Postcode:

## Submitting this Checklist

Once you have completed and signed the checklist please submit it to your chosen assessment centre for gateway approval. Checklists sent to the NET head office will not be reviewed and will be destroyed in line with our data protection and privacy policy.

Please ensure the whole document is submitted. Documents with missing pages will not be accepted.

